BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Providing sculpture/murals at Parks, Lakes and Junctions in Yelahanka Assembly Constituency**
2	Estimate cost / Amount	Rs.200.00 Lakhs
3	Name of Contractor	Sri.Shankarappa.T.K (M/s MESPC Infra Projects Pvt Ltd.,)
4	Amount of Contract	Rs.20559368.00 (Including GST)
5	Agreement No	11/2022-23, Dated: 02-06-2022
6	No. and date under which the work order has been issued	11/2022-23, Dated: 02-06-2022
7	Time limit originally fixed for completion	6 Months
8	Date of application by the contractor for granting extension	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	—
	1. From	—
	2. To	—
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	- —
13	Work carriedout during and extension	Rs6876900.00
14	Time now applied for	upto 30-12-2023
15	Date of recommending time limit applied	upto 30-12-2023
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.2,05,58,849.83
18	Probable time required for completion of remaining work	30-12-2023

Item	Discription of Item	No	Length			

19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	- No
21	Report of Asst Executive Engineer	Work delayed due to Site Litigation. Hence EOT may be accorded till 30-12-2023 without levying penalty for the contractor.
22	Recommendation of Executive Engineer	

Assistant / Junior Engineer
Project Division, BBMP

Asst Executive Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP